



## **IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT**

---

### **Construction Activities Update**

**May 20 – May 31, 2024**

---

**PLEASE BE ALERT! Traffic control is in place for your safety!  
The enforceable speed limit through the construction zone is 25 MPH.  
Preston Drive will be closed at Imjin Parkway until August of 2024.**

---

#### **What's Happening in the Next 2 Weeks (May 20 – May 31)?**

##### Day Shift

- Removal of trees and brush that were previously excluded due to bird nesting activity.
- Finish installing the last few locations of the silt fencing at the project limits.
- Continue blockwork for the soundwall and retaining walls in the Preston Park area.
- Continue footing work and begin forming wall for concrete retaining wall near Abrams Drive.
- Continue installation of underground utilities for fiber and street lighting, between Reservation Road and Abrams Drive.
- Finish installation of permanent fencing for the habitat mitigation sites.
- Begin installation of underground utilities for storm drains, sewer, street lighting, and fiber conduits between Abrams Drive and Imjin Road.
- Continue earthwork operations to move dirt from the south side of Imjin Parkway to the north side.
  - **Marina Heights Drive will be closed 9:00AM to 3:30PM Monday thru Friday beginning 5/13/2024 through 5/24/2024. The roadway will be re-opened at the end of daily work shifts. Emergency vehicles will have access at all times.**
  - Marina Heights Drive will be open at all times on weekends.
  - Flaggers will be stopping traffic intermittently at Imjin Parkway/Marina Heights Drive to allow equipment hauling dirt to safely cross Imjin Parkway. Temporary signals are also in use at this location (activated by the flaggers) for enhanced visibility and safety.

##### **ANTICIPATED NIGHT WORK:**

**5/28-5/30 – We anticipate a closure of Imjin Parkway from Abrams Drive to Marina Heights Drive from 8:00PM to 6:00AM. Contractor will trench across Imjin Parkway to install a sanitary sewer line. Emergency vehicle access will be provided.**

---

#### **Future Construction Activity and Information: What's Planned in the Future?**

- Continue construction of retaining walls and sound walls at Preston Drive and Abrams Drive.
- Continued work removing the existing roadway on the westbound side (behind the concrete barrier) between Abrams and Imjiin Road.
- Continued earthwork and grading for the new widened roadway between Reservation Road and Imjin Road.
- Continued installation of underground utilities for sanitary sewer, storm drains and street lighting conduits.

**Night work - 6/19 – No closures involved. Contractor will be performing a sanitary sewer pipe tie-in. Expect some noise and light, and additional trucks providing by-pass pumping during the operation.**



# IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

## Activities That Took Place During the Week of May 13 - 17

- Completed removal of remaining trees & brush near Abrams Drive and Marina Heights Drive.
- Continued installation of the perimeter silt fence at the project construction limits on the westbound side of Imjin Parkway.
- Continued installation of the permanent fencing and gates required to limit access and protect habitat areas in the mitigation site.
- Continued grading operations on westbound Imjin Parkway lanes (behind the concrete barrier) between Reservation Road and Imjin Road.
- Began earthwork/grading operations across Imjin Parkway to move dirt from the south side (eastbound Imjin Parkway.) to the north side (westbound Imjin Parkway.).
- Began construction of concrete block section of soundwall just west of Preston Drive.
- Began excavation, installation of bar reinforcing, and forming for retaining wall footing near Abrams Drive.
- Continued installation of underground storm drains and structures just west of Reservation Rd.

## Photos for the Week of May 13 - May 17, 2024



Form and bolt imbeds for street light foundation



Irrigation service line at Preston Drive



Excavation for retaining wall footing



Installing bar reinforcing steel for retaining wall footing



# IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

## EARTHWORK OPERATIONS AT MARINA HEIGHTS DRIVE



Loading trucks with dirt on south (eastbound) side to move to north (westbound) side of Imjin Parkway for use in fill operation



Dirt from south (eastbound) side of Imjin Parkway being moistened and compacted in fill on north (westbound) side of Imjin Parkway

### How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie de los Santos (City of Marina) at 831.884.1212

**Thank you for your patience and for observing safety speed limits!**