



## **IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT**

---

### **Construction Activities Update October 4 – October 18, 2024**

---

**PLEASE BE ALERT! Traffic control is in place for your safety!**  
**The enforceable speed limit through the construction zone is 25 MPH.**  
**Preston Drive will be closed at Imjin Parkway until late October 2024.**

---

#### **What's Happening in the Next 2 Weeks (October 4 - October 18)?**

##### **Day Shift**

- Continue installing streetlight & fiber optic conduit, and irrigation service lines between Marina Heights Drive and Imjin Road.
- Continue grading and installation of base material for the bike path between Abrams Drive and Marina Imjin Road.
- Continue installing cable railing on top of retaining walls near Abrams Drive and Marina Heights Drive.
- Begin installing graffiti coating on sound walls between Preston Drive and Abrams Drive.
- Begin installing curb & gutter and median curb between Abrams Drive and Marina Heights Drive.
- PG&E to move overhead lines to new poles and remove old poles between Reservation Road and Preston Drive on 10/5.
- Complete work on storm drain at Imjin Road.
- Begin installing storm drain at Abrams Drive.
- Begin forming curb & gutter, and sidewalk at Marina Heights Drive and Imjin Road.
- Continue environmental monitoring of contractor activities job wide.

##### **Night Shift**

- Night work is planned for the installation of storm drain and water facilities crossing at the Army Reserve and Abrams Drive. This work is tentatively scheduled for the week of October 14<sup>th</sup> for 3-4 nights. Hours of work will be 8:00PM – 6:00AM and will involve saw-cutting pavement, excavation equipment, and trucks. The contractor will need to have lighting for the operations but will make every effort to aim lighting away from residences.
- Night work is anticipated in late October to pave a transition roadway west of Preston Drive. This transition will move traffic from the new roadway west of Preston Drive back over to the existing traffic lanes on the south side of the concrete barriers. This work is tentatively scheduled for the last week of October. A specific date has not yet been determined. We will provide more specific information when dates and times are scheduled.

---

#### **Activities That Took Place During the Week of September 30 – October 4**

- Completed backfilling retaining wall near Abrams Drive.
- Began installing cable railing at the retaining walls near Abrams Drive.
- Began installing storm drain work near Imjin Road.
- Install electrical conduits and conductors for PG&E power drop at Reservation Road and Preston Drive
- Continued earthwork, grading, and placing of base rock material for roadway section between Abrams Drive and Imjin Road.
- Continued grading for bike path section between Abrams and Marina Heights Drive.
- Continued earthwork cut/fill on the south side of Imjin Parkway between Abrams Drive and Marina Heights Drive as well as at Imjin Road.
- Installed new/shorter sand barrels and re-stripped at Abrams Drive.



## IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

- Removed/capped recycled water line at Marina Heights Drive.
- Monitored contractor activities and maintenance of perimeter fencing.

### Future Construction Activity and Information: What's Planned in the Future?

- Pave bike path from Reservation Road to west side of Preston Drive once the PG&E pole relocations have been completed.
- Reopen Preston Drive and implement new traffic pattern between Reservation Road and Preston Drive.
- Complete Phase 1 drainage facilities between Reservation Road and Imjin Road.
- Install first layer of pavement between Abrams Drive and Imjin Road
- **PG&E installed new poles on 9/21-9/23. They are scheduled to return on 10/5 to move their overhead lines to the new poles and remove the old poles. Once old poles have been removed, the contractor can complete the remaining work to allow the reopening of Preston Drive. The project team is doing everything we can to make the reopening happen as quickly as possible after the PG&E work is completed.**

---

### PROGRESS PHOTOS



Geotextile material (roll in the foreground) is used beneath the base rock & asphalt to add strength to the roadway section.



Compacting of base rock material. Contractor will do final grading and then pave the surface with asphalt.



"Dressing" the slopes - equipment moves across the slopes providing final grading, compaction, and track marks that help hydroseeding take root.



# IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

## PROGRESS PHOTOS



Installing new storm drain into existing drainage system.



Installing irrigation service lines in trench between Abrams Drive and Marina Heights Drive



Installing posts on retaining wall near Abrams Drive. Installation of cables between the posts will follow.



New power pedestal at Preston Drive. This will provide power to the street lights and irrigation controller.

---

### How to Stay Informed

- Please visit the project website at [www.imjinparkway.com](http://www.imjinparkway.com) or contact Edrie De Los Santos (City of Marina) at 831.884.1212

**Thank you for your patience and for observing safety speed limits!**