



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update: December 1 – December 12, 2025

PLEASE BE ALERT!

Pay attention to the delineators marking the edge of the traveled lane.

Not all pavement areas are open to traffic.

Recommended speed through roundabouts (during construction) is 15 MPH

The enforceable speed limit through the construction zone is 25 MPH

PLEASE REMEMBER TO CHECK THE PROJECT WEBSITE FOR THE MOST CURRENT ROADWAY CLOSURE INFORMATION AT www.imjinparkway.com

TIPS FOR DRIVING ROUNDABOUTS:

- **VEHICLES ALREADY IN THE ROUNDABOUT HAVE THE RIGHT OF WAY**
- **VEHICLES MERGING INTO THE ROUNDABOUT:**
 - **CHECK FOR PEDESTRIANS CROSSING IN THE AREA**
 - **YIELD TO VEHICLES IN THE ROUNDABOUT AND MERGE SAFELY**

What's Happening in the Next 2 Weeks (December 1 – December 12)

Day Shift

- Complete planting landscape materials (native plants and trees).
- Continue working on list items to achieve project completion.
- Continue layout for permanent pavement striping and markings.
- Begin installing permanent striping and markings.

Night Shift

No night shift work is anticipated

Activities That Took Place Last Week

- Continued planting landscape materials (native plants and trees).
- Continued layout for permanent striping and markings.
- Completed remaining concrete in median areas on Abrams Drive (south).
- Began removal of perimeter fencing in completed areas.

Future Construction Activity and Information: What's Planned in the Future?

- **Phase 4: Final permanent pavement striping and markings!** Temperatures have been too cold/damp at night so we are shifting our operations to the day shift. Currently we are anticipating permanent striping operations mid-December. We are all working together to shift schedules and crews to get this final roadway activity completed so that we can open the full roadway section as soon as possible. WE APPRECIATE YOUR PATIENCE and hope the weather cooperates!
- **Artwork installation at roundabouts.** We are working with the contractor and his vendor to finalize the final details of the artwork. Anticipated delivery/installation is anticipated in February/March of 2026.



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

PROGRESS PHOTOS



Completed remaining median concrete work at Abrams Drive (south)



Began removal of perimeter fencing (Food & Fuel Mart location shown above)

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212