



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Construction Activities Update September 9 - 20, 2024

PLEASE BE ALERT! Traffic control is in place for your safety!
The enforceable speed limit through the construction zone is 25 MPH.
Preston Drive will be closed at Imjin Parkway until mid October 2024.

What's Happening in the Next 2 Weeks (September 9 - 20)?

Day Shift

- Strip forms and apply curing compound on final sections of concrete retaining wall near Abrams Drive.
- Continue installing streetlight & fiber optic conduit, and irrigation service lines between Abrams Drive and Imjin Road.
- Prep and haul material from the Phase 2 area near Imjin Road to Phase 1 fill between Abrams Drive and Marina Heights Drive the week of 9/2. The contractor will have a flagging operation in place for this work.
- Continue importing material, grading, and installation of base rock for roadway section between Marina Heights Drive and Imjin Road.
- Continue grading and installation of base material for bike path between Abrams Drive and Marina Heights Drive.
- Relocate (lower) Army's treated ground water line near Marina Heights Drive.
- Backfill retaining wall near Marina Heights Drive.
- Continue environmental monitoring of contractor activities job-wide.

Night Shift

- Night work is anticipated in order to pave a transition roadway west of Preston Drive. This transition will move traffic from the new roadway west of Preston Drive back over to the existing traffic lanes on the south side of the concrete barriers. This work is tentatively scheduled for the week of 10/7. We will provide more specific information when dates and times are scheduled.

Activities That Took Place During the Week of September 2 - September 6

- Continued installation of fiber optic and electrical conduit west of Abrams Drive.
 - Reset forms and placed concrete for final sections of concrete retaining walls near Abrams Drive.
 - Continued grading and placing of base rock material for roadway section between Abrams Drive and Marina Heights Drive.
 - Continued grading and placing of base material for bike path section between Reservation Road and Abrams Drive.
 - Prepared material on south side of Imjin Parkway for hauling operation next week. The hauling activity has been delayed until PG&E verifies that an affected gas line is an abandoned line.
 - Began grading work for roadway and bike path area at top of Marina Heights Drive.
 - Monitored contractor activities and maintenance of perimeter fencing.
-

Thank you for your patience and for observing safety speed limits!



IMJIN PARKWAY WIDENING & ROUNDABOUT PROJECT

Future Construction Activity and Information: What's Planned in the Future?

- PG&E pole relocations between Reservation Road and Preston Drive – scheduled for 9/23 thru 9/25.
- Backfill retaining wall near Abrams Drive.
- Pave bike path from Reservation Road to west side of Preston Drive once the PG&E pole relocations has been completed.
- **Unfortunately, delays in PG&E utility relocations have resulted in a delay for re-opening Preston Drive. It is now anticipated that construction of all elements necessary to re-open Preston Drive will be completed by mid-October pending PG&E's scheduled pole relocations on 9/23 thru 9/25. Once the poles have been relocated the contractor can complete the remaining work to allow the re-opening of Preston Drive,**

How to Stay Informed

- Please visit the project website at www.imjinparkway.com or contact Edrie De Los Santos (City of Marina) at 831.884.1212

PROGRESS PHOTOS



Earthwork/grading between Abrams Drive & Marina Heights Drive



Trenching for street light & fiber optic conduits in future median area between Abrams Drive & Marina Heights Drive



Concrete placement for final sections of the concrete retaining wall near Abrams Drive



Earthwork/grading operations on Marina Heights Drive